MS4 Annual Report Form

This report is being submitted for the reporting period ending March 9, 2011

If submitting this form as part of a joint report on behalf of a coalition leave SPDES ID blank.

Name of MS4/Coalition: City of Saratoga Springs, NY

SPDES ID: NYR20A216

7. Evaluating Progress Toward Measurable Goals MCM 4

Use this page to report on your progress and project plans toward achieving measurable goals identified in your Stormwater Management Program Plan (SWMPP), including requirements in Part III.C.1. Submit additional pages as needed.

A. Briefly summarize the Measurable Goal identified in the SWMPP in this reporting period.

Implement a street sweeping program to remove dirt, sand, and general debris from City streets and roads to prevent these pollutants from reaching the storm sewer system or nearby waterbodies. Also perform periodic storm drain cleaning to remove sump sediment and debris.

B. Briefly summarize the observations that indicated the overall effectiveness of this Measurable Goal.

All City streets and roads were swept at least one time following the end of the winter sand and salt season. Additionally, streets in and around the downtown business district, the Saratoga Horse Track, and other inner district neighborhoods were swept regularly during the Spring, Summer and Fall seasons. (132) catch basins were cleaned of sediment and debris using the City's vacuum-sewer jet combination unit (VacCon).

C. How many times was this observation measured or evaluated in this reporting period?

132

(ex.: samples/participants/events)

D. Has your MS4 made progress toward this measurable goal during this reporting period?

● Yes ○ No

E. Is your MS4 on schedule to meet the deadline set forth in the SWMPP?

● Yes ○ No

F. Briefly summarize the stormwater activities planned to meet the goals of this MCM during the next reporting cycle (including an implementation schedule).

Similarly scheduled street sweeping will be performed during the next report year using a current fleet of two Pelican sweepers. This work continues to remove large quantities of sand, street litter, and other debris from streets and roadways keeping these materials from reaching the storm sewer system. Debris that winds up in the sumps of storm drains will be removed through periodic cleaning using a VacCon unit.